



Powercor Australia Ltd
ABN 89 064 651 109

Air Break Switch Test Report

Job Title:

Test Instrument Model		Instrument No.	
Test Instrument Model		Instrument No	
Tested by		Date	

EARTHING TEST (Switch earth)		Expected Result
Maximum Earth Resistance to Ground	Ω	<10Ω

CHECKLIST		
Items	Checked	Comment (if any)
All required tests satisfactorily completed as per CB041		
Switch and complete installation complies with the work instruction requirements		
No visible damage		
Correct operation of main contacts and arc breaking devices		
Alignment as per manufacturers instructions		
Switch is earthed or not earthed as per work instruction		
Switch signs		
Phase plates fitted correctly		
Unique switch number assigned		
Labels identifying the switch by unique number and name fitted correctly		
Switch status nameplates located near operating handle		
Switches with unearthed bases		
Caution sign attached as per DS301		

Commissioning Test Passed Yes - No -

Comments

Signed:

Date: